Complete this Green Vendor List (GVL)_Qualifications document and upload it with your submission. This document should showcase three to five projects that demonstrate your experience in specific green infrastructure installations and specialties. Projects must have been completed within the last five years or ongoing projects that are more than 50% complete. Only one Customer Service Approach description (at end of form) is required. Copy and paste the Project Information section below as needed per project.

Project Information:		
Project Name: The Last Hotel Address/City/State/Zip: 1501 Wa	ashington Avenue, Saint Louis, MO	63103
Type of green infrastructure ins	talled (check all that apply):	
☐Green Roofs	☐ Rain Barrels	☐ Rain Gardens
☐ Constructed Wetlands	☐ Cisterns	☐ Soil Amendments
☐ Native Landscaping	☐ Stormwater Trees	☑ Other,Smart Blue Roof
☐ Porous Pavement	☐ Bioswales	,
Area of specialty for this project	t (check all that apply):	
□Design	□Landscaping	☐ Downspouts and Gutters
⊠Engineering	☐Maintenance	□Inspection
□ Construction	⊠Plumbing	·
Project (Property) Owner Inforr	nation:	
Owner's Name: 1501 W. Washir	ngton	
Address/City/State/Zip: 1501 W	/. Washington, Saint Louis, MO 633	103
Phone: mevanoff@thelasthotels	stl.com	
Email: 912-215-2174		
Project Construction Information	<u>on:</u>	
Construction Management Ven		
Project Manager Name: Anthon		
-	ry: $oxtimes$ currently employed $oxtimes$ no lor	nger employed ∐other
Email: anthony@sustainablu.us		
	ble): Contract through subcontrac	
Final Contract Amount (contrac	ted and amended if applicable): \$	229,685
Construction Start date (contract	cted): 10/1/2017	
Construction Start date (actual)	-	
Construction End date (contract	ted: 12/1/20	
Construction End date (actual):	Continuous	
Was the project completed on t	ime? □Yes ⊠No; Explanation: Ov	vner ran into financing issues
Was the project completed on b	oudget? ⊠Yes □No; Explanation:	Our portion was

Was the project completed to the owner's satisfaction? \square Yes \boxtimes No; Explanation: Roofer is working through some flashing issues leftover from the General Contractor. It resulted from a scoping issue resulting from an error by the General Contractor. Roofer is working to resolve.

Project Description (Be sure to include cost information, photos, and a detailed description of the work performed by the Vendor applicant): Project Team worked with owner to create three distinct roof detention areas that flowed from high to low. Each roof is equipped with smart roof drain controls that control flow and measure precipitation events, temperature, flow and depth of detention. A grant from MSD-STL was provided to help to bring the project to fruition.

Project Information: Project Name: North Broadway Mixed-Use Address/City/State/Zip: 3817 N. Broadway, Chicago, IL 60613 Type of green infrastructure installed (check all that apply): ⊠Green Roofs ☐ Rain Barrels ☐ Rain Gardens ☐ Cisterns ☐ Constructed Wetlands ☐ Soil Amendments ☐ Stormwater Trees ☑ Other,Smart Blue Roof ☐ Native Landscaping □ Porous Pavement ☐ Bioswales Area of specialty for this project (check all that apply): □ Design Landscaping ☐ Downspouts and Gutters □ Engineering ☐ Maintenance ☐ Inspection ☐ Construction ⊠ Plumbing **Project (Property) Owner Information:** Owner's Name: DLG Management Address/City/State/Zip: 3817 N. Broadway, Chicago, IL 60613 **Phone:** 630-947-2901 Email: jimmyg@gforceconstructs.com **Project Construction Information: Construction Management Vendor:** GForce Construction Project Manager Name: Jimmy Garcia **Project Manager's Vendor history:** ⊠currently employed □no longer employed □other **Email:** jimmyg@gforceconstructs.com **Contract information (if applicable):** Contract through subcontractor Final Contract Amount (contracted and amended if applicable): \$315,692 **Construction Start date (contracted):** 2/1/2019 Construction Start date (actual): 3/1/2019 **Construction End date (contracted: 8/1/20 Construction End date (actual):** 8/1/2020 Was the project completed on time? \boxtimes Yes \square No; Explanation: Was the project completed on budget? \boxtimes Yes \square No; Explanation: Our portion was Was the project completed to the owner's satisfaction? \square Yes \boxtimes No; Explanation: Porous paving

Project Description (Be sure to include cost information, photos, and a detailed description of the work performed by the Vendor applicant): Project Team worked with Terra Engineering to create a Blue/Green roof to provide owner with the necessary volume stormwater management required for the project. Team worked with Sika-Sarnafil (roofing manufacturer) to create their 1st large blue/green roof project in the Midwest.

manufacturer allowed for a contractor that was not adequately trained to install that portion of the

project. Problem will be remedied by end of summer 2021.

Project Information:

Type of green infrastructure installed (check all that apply): ☐ Rain Barrels ☐ Rain Gardens ⊠ Green Roofs ☐ Constructed Wetlands ☐ Cisterns ☐ Soil Amendments ☐ Native Landscaping ☐ Stormwater Trees ☑ Other, Solar/Blue Roof ☐ Porous Pavement ☐ Bioswales Area of specialty for this project (check all that apply): □ Design Landscaping ☐ Downspouts and Gutters **⊠** Engineering ☐ Maintenance ☐ Inspection ☐ Construction **⊠** Plumbing **Project (Property) Owner Information:** Owner's Name: Industrious Realty Address/City/State/Zip: 7501 Wisconsin Ave., Bethesda, MD 20814 Phone: 202-415-2541 **Email:** ali@industriousrealty.com **Project Construction Information: Construction Management Vendor:** Green Roof Technology **Project Manager Name:** Jorg Breuning **Project Manager's Vendor history:** ⊠currently employed □no longer employed □other Email: jbi@greenrooftechnology.com Contract information (if applicable): Contract through Green Roof Technology Final Contract Amount (contracted and amended if applicable): \$54,148 **Construction Start date (contracted):** 5/1/2021 Construction Start date (actual): 7/1/2019 **Construction End date (contracted:** 9/1/20 **Construction End date (actual):** 9/1/2020 Was the project completed on time? \boxtimes Yes \square No; Explanation: Was the project completed on budget? \boxtimes Yes \square No; Explanation: Our portion was Was the project completed to the owner's satisfaction? \boxtimes Yes \square No; Explanation:

Project Name: 1307 N. 4th Street, Washington, DC 20002

Address/City/State/Zip: 1307 N. 4th Street, Washington, DC 20002

Project Description (Be sure to include cost information, photos, and a detailed description of the work performed by the Vendor applicant): Project Team worked with ownership team to meet both Washington DC's stormwater, solar and green roofing requirement; all on the same roof. The BluVault System from Sustainablu is a structural detention void. The void is both the carrier for the green roof while also being the mounting surface for the solar system. The void provided 3" of stormwater detention while the green roof above added an addition 3" of retention/detention.

Customer Service Approach

Please provide a description of your firm's customer service approach. This section should give the reviewer a good idea of how conflicts with clients are resolved or how issues that arise during work are resolved. Please provide your customer service approach and at least one example of how your firm has implemented this approach.